



DEPARTMENT OF CIVIL ENGINEERING  
UNIVERSITY OF ENGG. AND TECH. PESHAWAR  
TEST REPORT

Test Name: Compression of Dry Stacking Block

Test No. 00541/2013

Agency: Shakir Bengali, Director, Eco Enterprises.

Reference No: NIL

Letter Date: 18/3/2013


Letter Received on: 19/3/2013

Sample Received on: 19/3/2013

Sample Testing Date: 19/3/2013

S. No.	IDENTIFICATION	BLOCK SIZE	Area (in <sup>2</sup> )	CRUSHING STRENGTH		REMARKS
				psi	N/mm <sup>2</sup>	
1	Dry Stackig Blocks	9" x 8"x 4.25"	72.00	2164	14.931	00541/2013

**Disclaimer:** This Report states the result (s) of the test (s) performed on the materials as received by the laboratory from the above stated 'Agency'. Verification, certification or acknowledgement of the origin or association of the material being tested to a particular project or site is beyond the responsibility of this department.

  
Testing Officer  
**DR. QAISAR ALI**  
Technical Expert  
Material Testing Lab  
Deptt:of Civil Engg: UET Peshawar